

## **ANNEX B**

### **CONSTRUCTION PROGRAMME**

**Schedule of Works associated with the double berth jetty at LNG Terminal**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
<b>Preparation Phase</b>												
Pre-survey	█											
<b>Construction Phase</b>												
Jacket Installation		█			█							
Topsides Construction / Installation						█						
System commissioning and start up									█			

Schedule of Works for Jetty

**Schedule of the works associated with the subsea gas pipeline for Lamma Power Station (LPS)**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
<b>Preparation Phase</b>												
Pre-survey	█											
Removal of obstructions			█									
<b>Construction Phase</b>												
Pre-trenching including Deployment of Silt Curtain and Pilot Test			█									
De-burial of pre-installed pipeline by Mass Flow Excavator			█									
Pipeline Laying			█									
Intermediate Hydrotesting for Pipeline				█								
Post-trenching including Deployment of Silt Curtain and Pilot Test					█	█	█	█	█			
Rock Armour Placement						█	█	█	█	█		
Final Hydrotesting for Pipeline									█	█		
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection			█	█	█	█	█	█	█	█		
Gas Receiving Station (GRS) pre-commissioning, commissioning and start up									█	█	█	█

Schedule of Works for LPS Pipeline

**Schedule of the works associated with the subsea gas pipeline for Black Point Power Station (BPPS) and the associated Gas Receiving Station (GRS) in BPPS**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
<b>Preparation Phase</b>												
Pre-survey	█											
Removal of obstructions	█											
<b>Construction Phase</b>												
Pre-trenching including Deployment of Silt Curtain and Pilot Test				█	█	█						
Cofferdam and Sheet Pile Construction				█	█	█						
Pipeline Laying				█	█	█	█	█	█			
Post-trenching including Deployment of Silt Curtain and Pilot Test					█	█	█	█	█	█		
Rock Armour Placement						█	█	█	█	█		
Intermediate and Final Hydrotesting for Pipeline							█	█	█	█		
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection	█	█	█	█	█	█	█	█	█	█		
Gas Receiving Station (GRS) pre-commissioning, commissioning and start up									█	█	█	█

Schedule of Works for BPPS Pipeline and GRS