

Silt Curtain Deployment Plan

TABLE C.1 IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

| EIA Reference | EM&A Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Location/ duration of recommended | Implementation Agent | Implementation Stage ¹ | | | Relevant Legislation & Guidelines | | | |
|------------------|-------------------|--|--|-------------------------|--------------------------------------|----------|---|-----------------------------------|--|--|--|
| | | | measures & timing of completion of recommended measures | | D | С | 0 | | | | |
| Water Qualit | Water Quality | | | | | | | | | | |
| S7.9.1 | S5 | Adoption of appropriate dredging and jetting rates, plant numbers and silt curtains at the plant and WSRs, where applicable (<i>Table 7.18</i> of the EIA Report, reprovided as <i>Table C.2</i> below). | Marine Dredging & Jetting for the LPS Pipeline / During construction | Contractor(s) | | √ | | - | | | |
| S7.9.1 | S5 | Cofferdam construction and removal at landfall of LPS (where required) should not be conducted concurrently with the nearby pipeline dredging section (LPS KP17.4-18.2). Silt curtain surrounding the works areas for cofferdam construction and removal at pipeline landfall of the LPS should also be implemented. | Pipeline landfall for the LPS Pipeline / During construction | Contractor(s) | | → | | - | | | |

⁽¹⁾ D = Design Phase, C = Construction Phase, O = Operational Phase

Silt Curtain Deployment Plan

| EIA Reference | EM&A Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Location/ duration of recommended measures & timing of completion of recommended measures | Implementation Agent | Implementation Stage ¹ | | | Relevant Legislation & Guidelines |
|---------------------|-------------------|--|---|-------------------------------------|--------------------------------------|---|----------|-----------------------------------|
| | | | | | D | С | 0 | |
| \$7.9.1/ \$7.9.2 | S5 | The following measures shall be followed for provision of silt curtain: The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. Schematic diagrams on silt curtain deployment are provided in <i>Figures 7.4</i> and 7.5 of the EIA Report. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Regular inspection on the integrity of the silt curtain should be carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly. Relevant marine works shall only be undertaken when the repair is fixed to the satisfaction of the engineer. | Marine Dredging & Jetting for the LPS Pipeline / During construction | Contractor(s) | | | | - |
| Ecology | | | | | | | | |
| S9.11.3 | S7 | Silt curtain deployment during Project construction and maintenance dredging will avoid encroachment into the existing and proposed marine parks. | Marine works (on existing, planned and potential marine parks) / During construction / During operation | Contractor(s)/ Project Proponent | | • | √ | - |

www.erm.com Version: 2 Project No.: 0505354

HONG KONG OFFSHORE LNG TERMINAL - WORKS ASSOCIATED WITH THE SUBSEA GAS PIPELINE FOR LAMMA POWER STATION (LPS) AND THE ASSOCIATED GAS RECEIVING STATION (GRS) IN LPS

Silt Curtain Deployment Plan

| EIA Reference | EM&A Reference | Recommended Environmental Protection Measures/ Mitigation Measures | Location/ duration of recommended | Implementation Agent | Implementation Stage ¹ | | | Relevant Legislation & Guidelines |
|------------------|-------------------|--|---|--------------------------------------|--------------------------------------|----------|---|-----------------------------------|
| | | | measures & timing of completion of recommended measures | | D | С | 0 | |
| S9.11.3 | S7 | Silt curtain will be checked and maintained to ensure its effectiveness in mitigating water quality impacts on existing, planned and potential marine parks. | Marine works / During construction / During operation | Contractor(s) / Project Proponent | | √ | ✓ | - |

Silt Curtain Deployment Plan

TABLE C.2 SUMMARY OF MITIGATION MEASURES FOR PIPELINE CONSTRUCTION WORKS

| Work Location | Plants Involved | Allowed Maximum Work Rate | Silt Curtain at Plants | Silt Curtain at WSRs | Other Measures | | | | |
|--|-------------------|--|------------------------|--|--|--|--|--|--|
| LPS Pipeline | | | | | | | | | |
| Pipeline shore approach at LPS (KP17.4-18.2) | 1 Grab Dredger | 1,600m ³ day ⁻¹ for 24 hours each day | Yes | Not required | | | | | |
| West Lamma Channel (KP14.5- 17.4) | 1 Jetting Machine | 1,000m day ⁻¹ for 24 hours each day | Yes | Not required | | | | | |
| South of Shek Kwu Chau to West Lamma Channel (KP5.0-14.5) | 1 Jetting Machine | 7,000m day ⁻¹ for 24 hours each day | Yes | Not required | | | | | |
| Double Berth Jetty to South of Shek Kwu Chau (KP0.1- 5.0) | 1 Jetting Machine | 720m day ⁻¹ for 24 hours each day | Yes | Two layers at Eastern Boundary of the Proposed South Lantau MP (KP0.1-5.0) | Daily maximum of 12 hours with daylight (0700 – 1900) | | | | |
| Pipeline Riser Section at Double Berth Jetty | | | | | | | | | |
| Pipeline Riser (KP0.0 – 0.1) | 1 Grab Dredger | 8,000m ³ day ⁻¹ for 24 hours each day | Yes | Not required | Daily maximum of 12 hours with daylight (0700 – 1900) | | | | |

www.erm.com Version: 2 Project No.: 0505354 Client: The Hongkong Electric Company Limited 19 October 2020 Annex C P:\Projects\0505354 CLP Power Hong Kong Limited FSRU Pre-con EM&A.RC\02 Deliverables\20_Silt Curtain Deployment Plan\Package C\Rev 2\0505354_Silt Curtain Deployment Plan_LPS_Rev_2.docx