ANNEX C

ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

TABLE C.1 IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ement e ⁽¹⁾	ation	Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
Air Quality									
S4.10.1	S2.1	Impervious sheet will be provided for skip hoist for material transport.	Land sites for GRSs within BPPS and LPS / During construction, particularly dry season	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		✓		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Dropping heights for excavated materials should be controlled to a practical height to minimise the fugitive dust arising from unloading.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	✓ for GRS in BPPS

 $^{(1)}$ D = Design Phase; C = Construction Phase; O = Operational Phase

EIA EM&A Reference Reference		Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
									N/A for GRS in LPS
S4.10.1	S2.1	During transportation by truck, materials should not be loaded to a level higher than the side and tail boards, and should be dampened or covered before transport.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Road sections between vehicle- wash areas and vehicular entrance will be paved.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS

HONG KONG OFFSHORE LNG TERMINAL PROJECT
Monthly Environmental Monitoring and Audit (EM&A) Report for
September 2022

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage		ation	Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S4.10.1	S2.1	Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Stockpiles of more than 20 bags of cement and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	All exposed areas will be kept wet to minimise dust emission.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Ultra-low-sulphur diesel (ULSD), defined as diesel fuel containing not more than 0.005% sulphur by weight, will be used for all construction plant on-site.	Land sites for GRSs within BPPS and LPS / During construction/ During operation	Contractor(s) / CAPCO / HK Electric			V	Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites	 ✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S4.10.1	S2.1	The engine of the construction equipment during idling will be switched off.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		Air Pollution Control (Construction Dust) Regulation	N/A for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		Air Pollution Control (Construction Dust) Regulation	 ✓ for BPPS Pipeline, LPS Pipeline and LNG Terminal N/A for GRS in LPS and GRS in BPPS
S4.10.1	S2.1	All marine vessels fuelled in Hong Kong are required to operate using marine light diesel with sulphur content lower than 0.05%.	Marine sites for the LNG Terminal, the BPPS Pipeline and the LPS Pipeline / During construction/ During operation	Contractor(s) / Project Proponents		V	V	Air Pollution Control (Marine Light Diesel) Regulation	 ✓ for BPPS Pipeline, LPS Pipeline and LNG Terminal
S4.10.1	S2.1	Non-road mobile machinery (NRMMs), e.g. mobile generator and air compressor, shall comply with the prescribed emission standards and approved with a proper label by EPD.	Land sites for GRSs within BPPS and LPS and marine sites for the LNG Terminal, the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		1		Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation	 ✓ for GRS in BPPS N/A for GRS in LPS, LNG Terminal, BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	Ο	Guidelines	
S4.10.1	S2.1	To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase of the GRSs and the BPPS and the LPS, environmental site audits on monthly basis is recommended throughout the construction period.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S4.10.2	S2.2	LNGCs shall comply with the fuel restriction requirement under the Air Pollution Control (Ocean Going Vessels) (Fuel at berth) Regulation.	Marine site for the LNG Terminal / During operation	HKLTL			•	Air Pollution Control (Ocean Going Vessels) (Fuel at berth) Regulation	N/A
Hazard to L									
S5.3.3	S3	All personnel within the BPPS shall comply with CLP safety policy and requirements.	Land site for the GRS within BPPS / During construction / During operation	Contractor(s) / CAPCO		~	~	-	4
S5.3.3	S3	All personnel within the LPS shall comply with HK Electric safety policy and requirements.	Land site for the GRS within LPS / During construction / During operation	Contractor(s) / HK Electric		~	~	-	N/A

EIA EM&A Reference Reference	EM&A Reference	nce Protection Measures/ Mitigation of r Measures me tim cor rec me	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S5.3.3	S3	All operation work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		*	*	-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	All personnel shall be equipped with appropriate personal protective equipment (PPE) when working at the BPPS and LPS facilities.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		1	~	-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	Safety training and briefings shall be provided to all personnel.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		1	•	-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	Regular site safety inspections/ audits shall be conducted.	Land sites for GRSs within BPPS and LPS / During construction/ During operation	Contractor(s) / CAPCO / HK Electric		•	•	-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S5.3.3	S3	Work permit system, on-site pre- work risk assessment and emergency response procedure shall be in place before commencement of work.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	All construction workers shall be under close site supervision during the construction phase of the GRSs.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		•		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S5.4.1	S3	An emergency response plan will be put in place which fully documents the procedures to be followed in the event of an emergency.	Transit of the LNGC and FSRU Vessel under Emergency Situation / During operation	HKLTL			~	-	N/A
S5.3.3	S3	Method statements and risk assessments shall be prepared and safety control measures should be in place before the commencement of construction works.	LNG Terminal / During construction	Contractor(s)		~		-	
S5.3.3	S3	Work permit system, on-site pre- work risk assessment and emergency response procedure shall be in place before	LNG Terminal / During construction	Contractor(s)		~		-	1

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage		ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		commencement of construction works.							
S5.3.3	S3	All construction workers shall be under close site supervision during the construction phase of the LNG Terminal.	LNG Terminal / During construction	Contractor(s)		*		-	×
S5.3.3	S3	All personnel within the LNG Terminal shall comply with relevant safety policy and requirements.	LNG Terminal / During operation	HKLTL			*	-	N/A
S5.3.3	S3	All operation work procedures shall be complied with relevant codes and standards (e.g. SIGTTO) and regulatory requirements.	LNG Terminal / During operation	HKLTL			~	-	N/A
S5.3.3	S3	Work permit system and emergency response procedure shall be in place.	LNG Terminal / During operation	HKLTL			~	-	N/A
S5.3.3	S3	Robust and extended process control system, safety control system, fire-fighting system and security system shall be provided.	LNG Terminal / During operation	HKLTL			•	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S5.3.3	S3	Sufficient and trained / competent staff shall be provided to operate the LNG Terminal.	LNG Terminal / During operation	HKLTL			•	-	N/A
S5.3.3	S3	Regular safety inspections/audits shall be conducted.	LNG Terminal / During operation	HKLTL			•	-	N/A
Noise									
S6.7	S4	N/A							N/A
Water Qual	ity			<u> </u>		<u> </u>	<u> </u>		
S7.9.1	S5	A detailed hydrotesting procedure for subsea pipelines will be developed that will detail how the process will be carried out, how it will be carefully controlled and monitored, and how the intake and subsequent discharge of the seawater will be managed. Water quality monitoring for commissioning hydrotest for the subsea pipelines is presented in Section 5.3.5 of the Updated EM&A Manual.	LNG Terminal / During construction	Contractor(s)		~		TM Standard under the WPCO, WPCO license requirements, WQO	×
S7.9.1	S5	Adoption of appropriate dredging and jetting rates, plant numbers and silt curtains at the plant and WSRs, where applicable (<i>Table</i>	Marine Dredging & Jetting for the BPPS Pipeline and	Contractor(s)		•		-	N/A for BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		7.18 of the EIA Report, reprovided as Table A.2 below).	the LPS Pipeline / During construction						
S7.9.1	S5	Grab dredging can be conducted concurrently with one TSHD.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		•		-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1	S5	One jetting machine will be working on LPS pipeline. No more than two jetting machines will be working on BPPS pipeline.	Marine Jetting for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		~		-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1	S5	Cofferdam construction and removal at landfalls of BPPS and LPS (where required) should not be conducted concurrently with the nearby pipeline dredging sections (BPPS KP44.9 - 45.0 and LPS KP17.4-18.2). Silt curtain surrounding the works areas for cofferdam construction and removal at pipeline landfalls of the BPPS and the LPS should also be implemented.	Pipeline landfalls for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		1		-	N/A for BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S7.9.1/ S7.9.2	S5	 The following measures shall be followed for provision of silt curtain: The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. Schematic diagrams on silt curtain deployment are provided in <i>Figures 7.4</i> and <i>7.5</i> of the EIA Report. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Regular inspection on the integrity of the silt curtain should be carried out by the contractor promptly. Relevant marine works shall only be undertaken when the repair is fixed to the satisfaction of the engineer. 	Marine Dredging & Jetting for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)					N/A for BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
\$7.9.1 / \$7.9.2	S5	All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		~	~	-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1	S5	All vessels must have a clean ballast system.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		~		-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1 / S7.9.2	S5	No overflow is permitted from the trailing suction hopper dredger and the Lean Mixture Overboard (LMOB) system will only be in operation at the beginning and end of the dredging cycle when the drag head is being lowered and raised.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		~	V	-	N/A for BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S7.9.1 / S7.9.2	S5	Dredged marine mud will be disposed of in a gazetted marine disposal area in accordance with the Dumping at Sea Ordinance (DASO) permit conditions.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		~	~	-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1 / S7.9.2	S5	Dredgers will maintain adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		V	V	-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1 / S7.9.2	S5	Marine works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. Wastewater from potentially contaminated area on working vessels should be	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction / During operation	Contractor(s)		~	•	-	N/A for BPPS Pipeline and LPS Pipeline

EIA Reference	EM&A Reference	nce Protection Measures/ Mitigation of Measures m tin co re m	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
		minimised and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system.							
S7.9.1 / S7.9.2	S5	No solid waste is allowed to be disposed overboard.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction / During operation	Contractor(s)		~	~	-	N/A for BPPS Pipeline and LPS Pipeline
S7.9.1	S5	Appropriate infiltration control, such as cofferdam wall, should be adopted to limit groundwater inflow to the excavation works areas in the Project site. Groundwater pumped out from excavation area should be discharged into the storm system via silt removal facilities.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S7.9.1	S5	Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		✓		ProPECC PN 1/94, TM Standard under the WPCO	 ✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.							
S7.9.1	S5	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S7.9.1	S5	Appropriate surface drainage will be designed and provided where necessary.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		•		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S 7.9.1	S5	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		ProPECC PN 1/94	N/A for GRS in BPPS N/A for GRS in LPS

HONG KONG OFFSHORE LNG TERMINAL PROJECT
Monthly Environmental Monitoring and Audit (EM&A) Report for
September 2022

EIA Reference	EM&A Reference	e Protection Measures/ Mitigation Measures	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation & Guidelines	Implementation Status
			measures & timing of completion of recommended measures		D	С	0		
S7.9.1	S5	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S7.9.1	S5	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		•		-	N/A for GRS in BPPS N/A for GRS in LPS
S7.9.1	S5	The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	N/A
S7.9.1	S5	Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. No onsite discharge	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		from these chemical toilets would be allowed.							
S 7.9.2	S5	Mitigation measures for maintenance dredging at the LNG Terminal in form of controlled dredging rate (maximum of 5,500m ³ day ⁻¹) as well as silt curtain should be implemented for the control of sediment dispersion and the protection of the nearby WSRs.	Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s) / HKLTL			~	-	N/A
S 7.9.2 / S9.11.3	S5 / S7	A project-specific contingency plan (including protocols for avoidance, containment, remediation and reporting accidental fuel spill event) will be prepared and implemented to contain and clean up the spilled or leaked fuels or chemicals at the LNG Terminal, surrounding waters and marine parks.	Fuel spillage for the LNG Terminal / During operation	Contractor(s) / HKLTL			~		N/A
S7.12.1	S5.2-S5.5	Marine water quality monitoring at selected WSRs is recommended for marine dredging and jetting works for the pipeline construction.	Designated monitoring stations as defined in EM&A Manual / During marine construction period	Environmental Team (ET)		~		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Legislation &	Implementation Status
			measures & timing of completion of recommended measures Marine sites for the		D	C	0	Guidelines	
S7.12.1	S5.2-S5.5	To ensure proper implementation of the recommended mitigation measures and good construction site practices during marine-based construction works, environmental site audits on a regular basis is recommended throughout the construction period.	Marine sites for the LNG Terminal, the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		~		-	✓
S7.12.2	S5.2-S5.5	Water quality monitoring at the selected nearby WSRs is recommended for first year of operation of the LNG Terminal.	During operation for the LNG Terminal	Environmental Team (ET)/ HKLTL			~	TM Standard under the WPCO, WPCO license requirements, WQO	N/A
S7.12.2	S5.2-S5.5	During maintenance dredging at the LNG Terminal, water quality monitoring at the selected nearby WSRs would be required.	Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s) / HKLTL			~	TM Standard under the WPCO, WPCO license requirements, WQO	N/A
Waste Mana									
S8.5	S6.2	The contractor(s) will nominate approved personnel to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	-	1

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S8.5	S6.2	 Good waste management practices should be implemented: Training of site personnel in proper waste management and chemical handling procedures; Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre; Encourage collection of aluminium cans and waste paper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce; Any unused chemicals, and those with remaining functional capacity, be recycled as far as possible; Prior to disposal of C&D materials, wood, steel and other metals will be separated, to the extent practical for re-use and/or recycling to reduce the quantity of waste to be disposed in a landfill; 	All areas / During construction / During operation	Contractor(s)/ Project Proponents					 ✓ for 1st, 3th, 6th and 7th bullet points for GRS in BPPS ✓ for 1st bullet point for BPPS Pipeline, LPS Pipeline and LNG Terminal N/A for 2nd, 4th and 5th bullet points for GRS in BPPS N/A for 2nd to 7th bullet points for BPPS Pipeline, LPS Pipeline, LPS Pipeline, LPS Pipeline and LNG Terminal N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		timing o comple recomn measur	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		 Proper storage and site practices to reduce the potential for damage or contamination of construction materials; and Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste. 							
S8.5	Table 6.1	The contractor(s) must provide sufficient waste disposal points. Wastes will be collected and removed from site in a timely manner.	All areas / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	×
S8.5	Table 6.1	The contractor(s) will have appropriate measures to reduce windblown/ floating litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All areas / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	N/A
S8.5	Table 6.1	The contractor(s) will take and keep records of quantities of wastes generated, recycled and disposed of and the disposal sites.	All areas / During construction / During operation	Contractor(s) / Project Proponents		•	✓	-	×

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S8.5	Table 6.1	The contractor(s) must segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse and recycling of material and proper disposal of waste.	All areas / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	 ✓ for GRS in BPPS N/A for GRS in LPS, BPPS Pipeline, LPS Pipeline and LNG Terminal
S8.5	S6.2	The contractor(s) will use reusable non-timber formwork to reduce the amount of C&D materials.	All areas / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS, BPPS Pipeline, LPS Pipeline and LNG Terminal
S8.5	Table 6.1	The contractor(s) must ensure that all the necessary waste disposal and marine dumping permits or licences are obtained prior to the commencement of the construction works.	During construction	Contractor(s)		~		-	×
S8.5	S6.2	The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction	During construction	Contractor(s)		•		Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation	✓

	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage ⁽¹⁾			Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
		payment of disposal charges.							
S8.5	S6.2	A trip-ticket system will be established in accordance with <i>DEVB TC(W) No. 6/2010</i> to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping.	During construction	Contractor(s)		~		DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials	✓ N/A for LNG Terminal
S8.5	S6.2	A WMP as stated in the <i>PNAP</i> <i>ADV-19</i> for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation.	All areas / During construction	Contractor(s)		~		PNAP ADV-19	~
S8.5	Table 6.1	The management of dredged marine sediment requirement from <i>PNAP ADV-21</i> will be incorporated in the Contract for the construction and maintenance	Marine works / During construction / During operation	Contractor(s)/ Project Proponents		~	~	PNAP ADV-21 and Dumping at Sea Ordinance (DASO)	N/A

EIA Reference	EM&A Reference	ce Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage ⁽¹⁾			Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		dredging during the operation of the Project.							
S8.5/ S7.9	S6.2 / S5	Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.	Dredged areas / During construction	Contractor(s)/ Project Proponents		•		Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	Barges will be filled to a level, which ensures that of marine sediment and marine sediment laden water does not spill over during loading or transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.	Dredged areas / During construction	Contractor(s)/ Project Proponents		~		Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.	Dredged areas / During construction	Contractor(s)/ Project Proponents		~		Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	When the dredged material has been unloaded at the disposal areas, any material that has accumulated on the deck or other exposed parts of the vessel will be removed and placed in the hold or a hopper. Under no	Dredged areas / During construction	Contractor(s)/ Project Proponents		~			N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	C	0	Guidelines	
		circumstances will decks be washed clean in a way that permits material to be released overboard.							
S8.5	S6.2	Dredgers will maintain adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash.	Dredged areas / During construction	Contractor(s)/ Project Proponents		~			N/A
S8.5	Table 6.1	C&D materials will be segregated on-site into public fill and non-inert C&D materials and stored in different containers or skips to facilitate reuse of the public fill and proper disposal of the construction waste. Specific areas of the land and marine-based construction sites will be designated for such segregation and storage if immediate use is not practicable. Prefabrication will be adopted as far as practicable to reduce the construction waste arisings.	During construction	Contractor(s)		~		-	✓ for GRS in BPPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S8.5	Table 6.1	The contractor(s) will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	V	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	✓
S8.5	Table 6.1	 Containers used for storage of chemical wastes will: Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; Have a capacity of less than 450 L unless the specifications have been approved by the EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. 	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	 ✓ for GRS in BPPS N/A for BPPS Pipeline, LPS Pipeline, GRS in LPS and LNG Terminal

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S8.5	Table 6.1	 The storage area for chemical wastes will: Be clearly labelled and used solely for the storage of chemical waste; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and Be arranged so that incompatible materials are appropriately separated. 	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~		Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes	 ✓ for GRS in BPPS N/A for BPPS Pipeline, LPS Pipeline, GRS in LPS and LNG Terminal
S8.5	Table 6.1	Chemical waste will be disposed of:	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	Waste Disposal (Chemical Waste) (General) Regulation; Code	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage ⁽¹⁾		ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		 Via a licensed waste collector; and To a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers. 						of Practice on the Packaging, Labelling and Storage of Chemical Wastes	
S8.5	Table 6.1	General refuse (including the floating refuse collected) will be stored in enclosed bins separately from C&D materials and chemical wastes. Floating refuse will be collected on an 'as needed' basis for disposal as general refuse. Workers will be prohibited from throwing rubbish into the sea and adequate bins will be provided on both land and marine-based sites and marine vessels. General refuse will be delivered separately from C&D materials and chemical wastes for offsite disposal on a regular basis to reduce odour, pest and litter impacts. General refuse from the marine vessels will be collected and disposed on shore.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	-	

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	Ο	Guidelines	
S8.5	Table 6.1	Recycling bins will be provided at strategic locations within the land and marine-based construction site and marine vessels to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Project Site. Materials recovered will be sold for recycling.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	-	 ✓ for GRS in BPPS and BPPS Pipeline N/A for LPS Pipeline and LNG Terminal N/A for material recovered being sold for recycling
S8.5	S6.2	To avoid any odour and litter impact, appropriate number of portable toilets will be provided for workers on-site.	All areas / During construction / During operation	Contractor(s)		~	*	-	*
S8.5	S6.2	At the commencement of the construction works and operations, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling. In particular, the training will emphasize no dumping of waste into the sea is allowed, particularly at marine-	All areas / During construction / During operation	Contractor(s)/ Project Proponents		V	✓	-	*

Measuresmeasures & timing of completion of recommended measuresDCOGuidelinesImage: Sele in the sele in	EIA Reference	EM&A Reference	Protection Measures/ Mitigation o	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Legislation &	Implementation Status
S8.5S6.2Industrial waste arising from maintenance activities will be segregated. Scrap metals and recyclables will be sent for recyclables will be sent for 				timing of completion of recommended		D	C	0	Guidelines	
S8.7 S6.1 It is recommended that monthly audits of the waste management practices be carried out during the construction practices be carried out during the construction All areas / During construction Contractor(s)/ Environmental Team (ET) & Independent construction - S8.7 S6.1 It is recommended that monthly audits of the waste management practices be carried out during the construction All areas / During construction Contractor(s)/ Environmental Team (ET) & Independent construction - S8.7 S6.1 It is recommended that monthly audits of the waste management practices be carried out during the construction All areas / During construction Contractor(s)/ Environmental Team (ET) & Independent construction - S8.7 S6.1 It is recommended to the LPS), and at marine-based work sites (on marine vessels and Jetty) to determine if wastes are being managed in accordance with the recommended good site practices and WMP. The audits will include all aspects of waste management including waste generation, storage, handling, recycling, transportation and disposal, to prevent any dumping of waste into the sea or malpractice of waste - -										
audits of the waste management practices be carried out during the construction phase land-based work sites (at the GRSs at the BPPS and the LPS), and at marine-based work sites (on marine vessels and Jetty) to determine if wastes are being managed in accordance with the recommended good site practices and WMP. The audits will include all aspects of waste management including waste generation, storage, handling, recycling, transportation and disposal, to prevent any dumping of waste into the sea or malpractice of waste	S8.5	S6.2	maintenance activities will be segregated. Scrap metals and recyclables will be sent for recycling to reduce the overall quantity of waste disposed from		Project Proponents			•	-	N/A
	S8.7	S6.1	audits of the waste management practices be carried out during the construction phase land-based work sites (at the GRSs at the BPPS and the LPS), and at marine-based work sites (on marine vessels and Jetty) to determine if wastes are being managed in accordance with the recommended good site practices and WMP. The audits will include all aspects of waste management including waste generation, storage, handling, recycling, transportation and disposal, to prevent any dumping of waste into the sea or malpractice of waste		Environmental Team (ET) & Independent Environmental		~		-	

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
\$9.11.2	S7	The vessel operators will be required to control and manage all effluent from vessels. These kinds of wastewater shall be brought back to port where possible and discharged at appropriate collection and treatment system to prevent avoidable water quality impact.	Marine works / During construction / During operation	Contractor(s)/ Project Proponents		~	~	-	~
S9.11.2	S7	A policy of no dumping of rubbish, food, oil, or chemicals will be strictly enforced. This will also be covered in the contractor briefings.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	•
S9.11.2	S7	Only well-maintained and inspected vessels would be used to limit any potential discharges to the marine environment.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		✓	✓	-	✓
S9.11.2	S7	Standard site practices outlined in <i>ProPECC PN 1/94 "Construction Site Drainage"</i> will be followed as far as practicable in order to reduce surface runoff, minimise erosion, and also to retain and reduce any SS prior to discharge.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		~	~	ProPECC PN 1/94	~
S9.11.3	S7	Pipeline dredging/ jetting works between North of Tai O and Fan	Marine works (Dredging/ jetting	Contractor(s)		~		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Lau (BPPS KP21.3 to 15.6) will avoid the peak months of Chinese White Dolphin (CWD) calving (May and June).	works between North of Tai O and Fan Lau along the BPPS Pipeline) / During construction						
S9.11.3	S7	Pipeline dredging/ jetting works between South of Soko Islands and the LNG Terminal (BPPS KP8.9 to 0.0) will be restricted to a daily maximum of 12 hours with daylight (0700 – 1900) operations.	Marine works (Dredging/ jetting works between South of Soko Islands and the LNG Terminal along the BPPS Pipeline) / During construction	Contractor(s)		~		-	N/A
S9.11.3	S7	Pipeline dredging/ jetting from LNG Terminal to South of Shek Kwu Chau (LPS KP0.0 to 5.0) will be restricted to a daily maximum of 12 hours with daytime (0700 – 1900) operations.	Marine works (Dredging/ jetting works between from LNG Terminal to South of Shek Kwu Chau along the LPS Pipeline) / During construction	Contractor(s)		~		-	N/A
S9.11.3	S7	Use of vibratory/ hydraulic pushing method to vibrate / push the open-ended steel tubular pile for the upper layer of the seabed and only use hydraulic hammer (if needed) to install the remainder of the pile length through the lower	Marine works (Piling at the LNG Terminal) / During construction	Contractor(s)		~		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement	ation	Relevant Legislation &	Implementation Status
Kelerence	Kelerence	Measures	measures & timing of completion of recommended measures	Ayem	D	C	0	Guidelines	Status
		 layer of the seabed. During underwater percussive piling works: Quieter hydraulic hammers should be used instead of the noisier diesel hammers; Use of Noise Reduction System for hydraulic hammering; Acoustic decoupling of noisy equipment on work barges should be undertaken; Using ramp-up piling procedures. This comprises of low energy driving for a period of time prior to commencement of full piling. This will promote avoidance of the area by marine mammals when sounds levels are not injurious. Blow frequency during this ramping up period should replicate the intensity that would be undertaken during full piling (e.g. one blow 							
		every two seconds) to provide cues for marine mammals to localize the sound source. Pile blow energy should be ramped up							

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		 gradually over the 'soft start' period. Activities will be continuous without short-breaks and avoiding sudden random loud sound emissions; Underwater percussive piling should be conducted inside a bubble curtain so as to ameliorate underwater sound level transmission; The percussive pile driving will be conducted during the daytime (0700 – 1900) for a maximum of 12 hours, avoiding generation of underwater sounds at night time; and Underwater percussive piling works for the Jetty construction will avoid the peak season of FP (December to May). 							
S9.11.3	S7	The vessel operators of this Project will be required to use predefined and regular routes (that do not encroach into existing and proposed marine parks), make use of designated fairways to access the works areas, and would avoid traversing sensitive	Marine works / During construction / During operation	Contractor(s) / Project Proponents		•	•	-	×

EIA EM&A Reference Reference		Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		habitats such as existing and proposed marine parks (with the exception of the FSRU Vessel which will need to transit through the proposed SLMP during manoeuvring to the Jetty and after typhoon event due to its safe operational requirement).							
S9.11.3	S7	Any anchoring/ anchor spread requirements during Project construction will avoid encroachment into the existing and proposed marine parks, unless otherwise agreed by the Director of Environmental Protection.	Marine works (on existing, planned and potential marine parks) / During construction	Contractor(s)/ Project Proponents		~		-	~
S9.11.3	S7	Silt curtain deployment during Project construction and maintenance dredging will avoid encroachment into the existing and proposed marine parks, unless otherwise agreed by the Director of Environmental Protection.	Marine works (on existing, planned and potential marine parks) / During construction / During operation	Contractor(s)/ Project Proponents		~	~	-	N/A
S9.11.3	S7	No stopping over or anchoring activity of vessels related to the Project should be conducted within existing and proposed marine parks, even before, during	Marine works (on existing, planned and potential marine parks) /	Contractor(s)/ Project Proponents		•	*	-	✓

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		and after typhoon, unless otherwise agreed by the Director of Environmental Protection.	During construction / During operation						
S9.11.3	S7	Use of appropriate dredging and jetting rates with the use of silt curtain where needed as recommended in the Water Quality section (Section 7 of the EIA Report) to reduce potential water quality impacts from elevated suspended solids (SS) due to the proposed marine works.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		V	v	-	N/A
S9.11.3	S7	Silt curtain will be checked and maintained to ensure its effectiveness in mitigating water quality impacts on existing, planned and potential marine parks.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	N/A for BPPS Pipeline and LPS Pipeline
S9.11.3	S7	All vessel operators working on the Project will be given a briefing, alerting them to the locations of the existing, proposed and potential marine parks and the regulations for marine parks, the possible presence of dolphins and porpoises in the marine works areas, and the guidelines for safe vessel operation in the presence	Marine works / During construction / During operation	Contractor(s) / Project Proponents		1	~	-	✓

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		of cetaceans. The vessels will avoid using high speed as far as possible. By observing the guidelines, vessels will be operated in an appropriate manner so that marine mammals will not be subject to undue disturbance or harassment.							
S9.11.3	S7	All vessels used in this Project will be required to slow down to 10 knots around the Project's marine works areas and areas with high dolphin and porpoise usage, including existing and proposed marine parks. With implementation of this measure, the chance of vessel strike resulting in physical injury or mortality of marine mammals will be extremely unlikely.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		~	~	-	×
S9.11.3	S7	During underwater percussive piling works, a marine mammal exclusion zone within a radius of 500m radius will be implemented during underwater percussive piling works. Qualified observer(s) will scan an exclusion zone of 500m radius around the work area for at least 30 minutes prior to the start of piling. If a	Marine works / During construction	Contractor(s) / Project Proponents		✓		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		marine mammal is observed in the							
		exclusion zone, piling will be							
		delayed until they have left the							
		area. This measure will ensure							
		the area in the vicinity of the							
		underwater percussive piling work							
		is clear of marine mammals prior							
		to the commencement of works							
		and will serve to reduce any							
		disturbance to marine mammals.							
		When a marine mammal is							
		spotted by qualified personnel							
		within the exclusion zone, piling							
		works will cease and will not							
		resume until the observer							
		confirms that the zone has been							
		continuously clear of the marine							
		mammal for a period of 30							
		minutes. This measure will							
		ensure the area in the vicinity of							
		the piling is clear of the marine							
		mammal during works and will							
		serve to reduce any disturbance							
		to marine mammals.							
S9.11.3	S7	During marine dredging or jetting	Marine works /	Contractor(s) /		✓	✓	-	N/A for BPPS
2011110		operations, a marine mammal	During construction	Project Proponents					Pipeline and LPS
		exclusion zone within a radius of	/ During operation						Pipeline
		250m from dredger or jetting							
		machine will be implemented.							
		Qualified observer(s) will scan an							
		exclusion zone of 250m radius							

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement	ation	Relevant Legislation &	Implementation Status
Reference	Reference	Measures	measures & timing of completion of recommended measures	Agent	D	C	0	Guidelines	Status
		around the work area for at least							
		30 minutes prior to the start of							
		dredging or jetting. If cetaceans							
		or other megafauna are observed							
		in the exclusion zone, dredging or							
		jetting will be delayed until they							
		have left the area. This measure							
		will ensure the area in the vicinity							
		of the dredging or jetting work is							
		clear of marine mammals prior to							
		the commencement of works and							
		will serve to reduce any							
		disturbance to marine mammals.							
		When a marine mammal is							
		spotted by qualified personnel							
		within the exclusion zone,							
		dredging or jetting works will							
		cease and will not resume until							
		the observer confirms that the							
		zone has been continuously clear							
		of the marine mammal for a period							
		of 30 minutes. This measure will							
		ensure the area in the vicinity of							
		the works is clear of the marine							
		mammal during works and will							
		serve to reduce any disturbance							
		to marine mammals. If necessary,							
		for night-time works, exclusion							
		zone monitoring for FP by							
		underwater acoustic means would							
		be explored to supplement the							
		exclusion zone monitoring by							

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		trained observers. A site trial will be conducted to demonstrate its practicability/ effectiveness before actual implementation during the night-time works.							
S9.11.3	S7	Implementation of a contingency plan to contain and clean up the spilled or leaked fuels or chemicals at the LNG Terminal, surrounding waters and marine parks.	Marine site for the LNG Terminal / During operation	Contractor(s) / HKLTL			~	-	N/A
S9.15.1	S7	Baseline, impact and post- construction monitoring of marine mammal using vessel-based line transect surveys and passive acoustic monitoring (PAM) will be undertaken to keep track of potential changes in the usage of waters in the vicinity of the Project's works areas by FP. Prior to the commencement of monitoring, methods will be agreed with the AFCD.	Marine site / During construction	Contractor(s) / ET/ Project Proponents		V		-	N/A
Fisheries	•						•		
S10.8	S8	The mitigation measures designed to mitigate impacts to water quality to acceptable levels (compliance with assessment	During construction and operation	Contractor(s) / Project Proponents / Environmental Team (ET) & Independent		•	•	-	~

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		criteria) and marine ecological impacts are expected to mitigate impacts to fisheries resources.		Environmental Checker (IEC)					
S10.8	S8	Impingement and entrainment of fisheries resources will be reduced through appropriate design of the intake screens on the cooling water intake.	During operation for the LNG Terminal	Contractor(s) / HKLTL			•	-	N/A
Visual						1	1		
S11.8	S9	Sensitive architectural design of the new facilities. This should take into account material texture, colour, finished to structure and the context of the site to ensure the GRSs at the BPPS and LPS blend into the existing context, cause least disturbance to the existing land. LNG Terminal will be designed for marine safety and operations, in accordance with relevant standards and regulations and sensitive architectural design will be considered where practicable.	All areas / Detailed design / During construction / During operation	Design Contractor / Project Proponents	~	✓	✓	-	•
S11.8	S9	Pre-construction and construction period for the GRSs and LNG	All areas / During construction	Contractor(s)		1		-	✓ for GRS in BPPS, GRS in

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Terminal should be reduced as far as practical to lower visual impact.							LPS and LNG Terminal
S11.8	S9	Following construction, land areas temporarily affected by the construction works, will be reinstated to their former state.	Land sites for the GRSs within BPPS and LPS / During construction	Contractor(s)		~		-	 ✓ for GRS in BPPS N/A for GRS in LPS
S11.8	S9	Light intensity and beam directional angle should be controlled at the GRSs and the LNG Terminal at the design stage to reduce light pollution and glare (e.g. hooded lights, specific directional focus, etc.).	All areas / Detailed design / During operation	Design Contractor / Project Proponents	~		~	-	N/A
S11.8	S9	Any plants to be affected by the GRSs at the BPPS and the LPS should be preserved and care taken to ensure the existing health status of the vegetation is maintained or enhanced after construction.	All areas / During construction	Contractor(s)		*		-	 ✓ for GRS in BPPS N/A for GRS in LPS
Cultural He	ritage				•				

HONG KONG OFFSHORE LNG TERMINAL PROJECT Monthly Environmental Monitoring and Audit (EM&A) Report for September 2022

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e ⁽¹⁾	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S12.7	S10	N/A							N/A

TABLE C.2 SUMMARY OF MITIGATION MEASURES FOR PIPELINE CONSTRUCTION WORKS

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
LPS Pipeline (under FE	P-02/558/2018/	A)			1	
Pipeline shore approach at LPS (KP17.4-18.2)	1 Grab Dredger	1,600m ³ day ⁻¹ for 24 hours each day	Yes	Not required		N/A
West Lamma Channel (KP14.5-17.4)	1 Jetting Machine	1,000m day ⁻¹ for 24 hours each day	Yes	Not required		N/A
South of Shek Kwu Chau to West Lamma Channel (KP5.0-14.5)	1 Jetting Machine	7,000m day ⁻¹ for 24 hours each day	Yes	Not required		N/A
Double Berth Jetty to South of Shek Kwu Chau (KP0.1-5.0)	1 Jetting Machine	720m day ⁻¹ for 24 hours each day	Yes	Two layers at Eastern Boundary of the Proposed South Lantau Marine Park (KP0.1-5.0)	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
Pipeline Riser Sections	at Double Bert	h Jetty (under FEP-02/	558/2018/A ai	nd FEP-03/558/2018/B)		
Pipeline Riser (KP0.0- 0.1 for both pipelines)	1 Grab Dredger	8,000m ³ day ⁻¹ for 24 hours each day	Yes	Not required	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
BPPS Pipeline (under F	EP-03/558/2018	3/B)	J	1	1	
Jetty Approach (KP0.1- 5.0), excluding Subsea Cable Sterile Corridors	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes	Not required for grab dredging; Two layers at Southern Boundary of the Proposed South Lantau Marine Park	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
Subsea Cable Sterile Corridors (KP1.49-2.75 and KP3.55-4.43)	2 Grab Dredgers, followed by 1 Jetting Machine	8,000m ³ day ⁻¹ for 24 hours each day for each dredger 720m day ⁻¹ for 24 hours each day jetting machine	Yes	(KP0.1-8.9) for jetting		N/A

HONG KONG OFFSHORE LNG TERMINAL PROJECT Monthly Environmental Monitoring and Audit (EM&A) Report for September 2022

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
South of Soko Islands (KP5.0-8.9)	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes			N/A
Southwest of Soko Islands (KP8.9-12.1)	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes	Not required		N/A
Adamasta Channel (KP12.1-15.6)	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes	Not required		N/A
Southwest Lantau (KP15.6-21.3)	1 Jetting Machine (Note 1)	1,500 m day ⁻¹ for 24 hours each day	Yes	Not required	Avoid the peak months of Chinese White Dolphin (CWD) calving (May and June)	N/A
West of Tai O to West of HKIA (KP21.3-31.5)	1 Jetting Machine (Note 1)	1,500m day ⁻¹ for 24 hours each day from KP KP26.2 to 21.3 720m day ⁻¹ for 24 hours each day from KP31.5 to 26.2	Yes	Not required		N/A
Sha Chau to Lung Kwu Chau (KP31.5-36.0)	1 Jetting Machine (Note 1)	720m day ⁻¹ for 24 hours each day	Yes	Two layers at Western Boundary of the Sha Chau and Lung Kwu Chau Marine Park (KP31.5-36.0)		N/A
Sha Chau to Lung Kwu Chau (KP36.0-37.5)	1 Jetting Machine (Note 1)	720m day ⁻¹ for 24 hours each day	Yes	Two layers at Western Boundary of the Sha Chau and Lung Kwu Chau Marine Park (KP36.0-37.5)		N/A

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
Lung Kwu Chau to Urmston Anchorage (KP37.5-41.1)	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes	Two layers at Northwestern corner of Sha Chau and Lung Kwu Chau Marine Park (KP37.5-41.1)		N/A
Urmston Road (KP41.1-42.9)	1 Grab Dredger	8,000m ³ day ⁻¹ for 24 hours each day	Yes	Not required		N/A
West of BPPS (KP42.9- 44.9)	1 Jetting Machine (Note 1)	1,000m day ⁻¹ for 24 hours each day	Yes	Two layers at CR1, CR2 (Note 2)		N/A
Pipeline shore approach at BPPS (KP44.9-45.0)	1 Grab Dredger	1,500m ³ day ⁻¹ for 24 hours each day	Yes	Two layers at CR1, CR2 (Note 2)		N/A

Notes:

(1) No more than two jetting machines will be used for the construction of the subsea gas pipeline of the Project. In addition to existing relevant mitigation measures, the minimum separation distance between the two jetting machines for avoiding cumulative impact is 5km for most of the pipeline sections, except when one jetting machine is working at the subsea cable sterile corridors (i.e. KP1.49 – KP2.75 and KP3.55 – KP4.43). When one jetting machine is working at the subsea cable sterile corridors, no other jetting machine will work concurrently within KP0.0-KP14.25, i.e., between the Jetty and Adamasta Channel.

(2) CR1 and CR2 denote the coral colonies identified at the artificial seawall at BPPS.