

## **ANNEX B**

### **CONSTRUCTION PROGRAMME**

**Schedule of Works associated with the double berth jetty at LNG Terminal**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022
<b>Preparation Phase</b>								
Pre-survey	█							
<b>Construction Phase</b>								
Jacket Installation		█			█			
Topsides Construction						█		

**Schedule of the works associated with the subsea gas pipeline for Lamma Power Station (LPS) and the associated Gas Receiving Station (GRS) in LPS**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022
<b>Preparation Phase</b>								
Pre-survey	■							
Removal of obstructions			■					
<b>Construction Phase</b>								
Pre-trenching including Deployment of Silt Curtain and Pilot Test			■					
De-burial of pre-installed pipeline by Mass Flow Excavator			■					
Pipeline Laying			■					
Intermediate Hydrotesting for Pipeline				■				
Post-trenching including Deployment of Silt Curtain and Pilot Test					■	■	■	
Rock Armour Placement						■	■	■
Final Hydrotesting for Pipeline						■	■	■
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection, and pre-commissioning, commissioning and start up			■	■	■	■	■	

Remarks:  
Pilot tests on the efficiency of silt curtain system shall be conducted during the early stage of construction to confirm the removal efficiency of the silt curtains.

**Schedule of the works associated with the subsea gas pipeline for Black Point Power Station (BPPS) and the associated Gas Receiving Station (GRS) in BPPS**

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022
<b>Preparation Phase</b>								
Pre-survey								
Removal of obstructions								
<b>Construction Phase</b>								
Pre-trenching including Deployment of Silt Curtain and Pilot Test								
Cofferdam and Sheet Pile Construction								
Pipeline Laying								
Post-trenching including Deployment of Silt Curtain and Pilot Test								
Rock Armour Placement								
Intermediate and Final Hydrotesting for Pipeline								
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection, and pre-commissioning, commissioning and start up								
Remarks: Pilot tests on the efficiency of silt curtain system shall be conducted during the early stage of construction to confirm the removal efficiency of the silt curtains.								