HONG KONG OFFSHORE LNG TERMINAL - WORKS ASSOCIATED WITH THE SUBSEA GAS PIPELINE FOR BLACK POINT POWER STATION (BPPS) AND THE ASSOCIATED GAS RECEIVING STATION (GRS) IN BPPS
Silt Curtain Deployment Plan

ANNEX A

SILT CURTAIN DAILY INSPECTION CHECKLIST

HONG KONG OFFSHORE LNG TERMINAL - WORKS ASSOCIATED WITH THE SUBSEA GAS PIPELINE FOR BLACK POINT POWER STATION (BPPS) AND THE ASSOCIATED GAS RECEIVING STATION (GRS) IN BPPS

Silt Curtain Deployment Plan

Project Title:		
Client:		
Main Contractor:		
Silt Curtain Daily Inspection Checklist		
Silt Curtain ID:	Location:	
Inspection Date and Time:		

Item	Description	Condition		Immediate Action Required?*		Target Rectification	Remarks
		Yes	No	Yes	No	Date	
1	Any floating debris / refuse within silt screen / curtain?						
2	Supporting frame / buoys in good condition?						
3	Tying rope in good condition?						
4	Geotextile intact and in good condition?						
5	Sinkers in good condition?						
6	Any obstruction to water flow between geotextile?						
7	Flashlight inspection?						
Follow up:							

Checked by:	Endorsed by:

*Note: For silt curtain with defects which need to be rectified immediately, related marine works have to be stopped until rectification works are completed to the satisfaction of the Company

www.erm.com Version: 5 Project No.: 0505354 Client: Castle Peak Power Company Limited 25 March 2021 Annex A